

## Main Contents of Change Application of Pre-Operation Inspection of Genkai Unit No.3 and Approval Application for Using Common facilities

### 1. Application of Pre-Operation Inspection of Genkai Unit No.3

[Schedule of the inspection]

	Before	After
Inspection No.5	From April 23, 2018 To April 24, 2018	From <u>May 15, 2018</u> To <u>May 16, 2018</u>

[Inspection contents]

Inspection No.1:

Check the materials, dimensions, exteriors and installations, pressure-resistant and leakage when it is ready for checking constructions, strength and leakage.

Inspection No.2:

Check the materials, dimensions, exteriors and installations, pressure-resistant and leakage when installations of the lower half of compartment of the steam turbine and assembling of ancillary boilers are both completed.

Inspection No.3:

Check the functions and performance when the nuclear power reactor is ready for loading fuel.

Inspection No.4:

Check the functions and performance when the nuclear power reactor is ready for core loading.

Inspection No.5:

Check the performance of the nuclear power station comprehensively when the plant is operating at rated power output.

### 2. Application of Approval for Using Common Facilities of Unit No.3 and No.4 belonging to Unit No.4

[Scheduled Start date]

	Before	After
Scheduled Start date	April 24 ,2018	<u>May 16, 2018</u>