# Main Contents of Application of Pre-Operation Inspection of Genkai Unit No.3

## 1. Inspection contents

## Inspection number 1:

Check the materials, dimensions, exteriors and installations, pressure-resistant and leakage when it is ready for checking constructions, strength and leakage.

## Inspection number 2:

Check the materials, dimensions, exteriors and installations, pressure-resistant and leakage when installations of the lower half of compartment of the steam turbine and assembling of ancillary boilers are both completed.

## Inspection number 3:

Check the functions and performance when the nuclear power reactor is ready for loading fuel.

## Inspection number 4:

Check the functions and performance when the nuclear power reactor is ready for core loading.

#### Inspection number 5:

Check the performance of the nuclear power station comprehensively when the plant is operating at rated power output.

#### 2. Schedule of each inspection

Sept., 2017	Oct.	Nov.	Dec.	Jan., 2018	Feb.
Inspe	ction number 1	Inspection number 2		Rated o	output on
	Inspection	number 3	Inspection number 4		Inspection number 5