

Main Contents of Reapplication of Changes in Application of Pre-Operation Inspection
and Reapplication of Approval for Trial Operation
regarding Genkai Nuclear Power Station Unit No.4

1. Application of Pre-Operation Inspection of Genkai Unit No.4

[Schedule of the inspection]

	Before	After
Inspection No.1	From October 23, 2017 To March 2018	From October 23, 2017 To <u>March 15</u> , 2018
Inspection No.3	From December 2017 To April 2018	From <u>December 5</u> , 2017 To <u>April 17</u> , 2018
Inspection No.4	May 2018	From May 2018 To <u>June</u> 2018
Inspection No.5	June 2018	<u>July</u> 2018

[Inspection contents]

Inspection No.1:

Check the materials, dimensions, exteriors and installations, pressure-resistant and leakage when it is ready for checking constructions, strength and leakage.

Inspection No.2:

Check the materials, dimensions, exteriors and installations, pressure-resistant and leakage when installations of the lower half of compartment of the steam turbine and assembling of ancillary boilers are both completed.

Inspection No.3:

Check the functions and performance when the nuclear power reactor is ready for loading fuel.

Inspection No.4:

Check the functions and performance when the nuclear power reactor is ready for core loading.

Inspection No.5:

Check the performance of the nuclear power station comprehensively when the plant is operating at rated power output.

2. Application of Approval for Trial Operation of Genkai Unit No.4

[Scheduled Start date]

We will carry out the trial operation from June 10, 2018 to the passing date of pre-operation inspection.